



CRANE & RIGGING CRITICAL LIFT PLAN

CRITICAL LIFT THRESHOLD: 50,000 LBS

All fields must be completed before lift commences. This document must remain on site.

ANY LIFT EXCEEDING 75% OF CRANE RATED CAPACITY IS A CRITICAL LIFT — REQUIRES ENGINEER-STAMPED PLAN & SECOND REVIEW

SECTION 1 — PROJECT & LIFT IDENTIFICATION

Project Name	
Project Address / Location	
Project Number / PO #	
Lift Plan Number	
Lift Plan Revision #	
Date of Lift	
Planned Start Time	
Backup / Rain Date	
General Contractor	
Crane / Rigging Company	
Lift Director Name	
Lift Director Phone	
Site Superintendent	
Safety Officer on Site	

SECTION 2 — LOAD DESCRIPTION

Description of Load	
Load Dimensions (L x W x H)	
Load Material / Type	
Center of Gravity — Described	
Center of Gravity — Offset from Center?	
Lifting Attachment Points	
Special Handling Requirements	
Load Drawing / Ref Document #	

SECTION 3 — LOAD WEIGHT CALCULATION

Load Component	Weight (lbs.)	Notes
Bare Load Weight		
Rigging Weight		Slings, shackles, hooks
Lifting Beam / Spreader Bar		
Crane Block / Hook Weight		
Other Attachments		
TOTAL LOAD WEIGHT	_____ lbs.	_____ tons
Crane Chart Rated Capacity at Config	_____ lbs.	
% of Rated Capacity Used	_____ %	If >75% = CRITICAL LIFT

SECTION 4 — CRANE INFORMATION

Crane #	Make/Model	Capacity (tons)	Boom/Jib Config	Operator Cert #
Crane 1				
Crane 2				

Crane 3				
---------	--	--	--	--

Lift Type (Single / Tandem / Other)	
Crane Radius (ft)	
Boom Length (ft)	
Jib Length (ft) if applicable	
Counterweight Configuration	
Outrigger Fully Extended? (Y/N)	
Outrigger Pad Size & Bearing Capacity	
Ground Bearing Pressure Required (PSI)	
Ground Bearing Capacity Verified By	
Mat / Cribbing Required? Describe	
Annual Inspection Current? (Doc #)	
Last Load Test Date	

SECTION 5 — RIGGING EQUIPMENT

Component	Type/Size	WLL (lbs)	Qty	Inspection Date

Sling Angle (degrees from horizontal)	
Sling Tension Factor	
Adjusted Sling WLL (lbs. each)	
Lifting Beam / Spreader Bar Used? (Y/N)	
Spreader Bar Capacity (lbs.)	
Shackle Size & WLL	
Tag Line Requirements	

SECTION 6 — SITE CONDITIONS & HAZARDS

Wind Speed Limit for This Lift (mph)	
Forecasted Wind Speed on Lift Date	
Wind Direction on Lift Date	
Temperature (°F) — Expected High/Low	
Precipitation / Icing Conditions	
Soil / Ground Condition	
Slopes or Grade Near Crane Setup	
Overhead Obstructions (describe)	
Underground Utilities — JULIE/811 Called?	
Overhead Power Lines? Distance to Boom	
Minimum Clearance from Power Lines (ft)	

Exclusion Zone Established? (Y/N)	
Exclusion Zone Dimensions	
Personnel in Exclusion Zone? (Y/N)	
Traffic Control Required? (Y/N)	
Other Site Hazards — Describe	

SECTION 7 — LIFT SEQUENCE & COMMUNICATION

Step 1 — Pre-Lift Setup	
Step 2 — Rig Load	
Step 3 — Trial / Test Lift Height	
Step 4 — Travel Path Description	
Step 5 — Set Down Location	
Step 6 — De-Rigging Procedure	
Hand Signal Protocol (Y/N / Radio)	
Radio Channel / Frequency	
Designated Signal Person Name	
Emergency Stop Signal	
Abort Criteria (list conditions)	

SECTION 8 — PRE-LIFT SAFETY CHECKLIST

Item	✓	Notes
Lift plan reviewed and approved by all required parties	YES / NO	Initials / Notes
Crane load chart confirmed for this configuration	YES / NO	Initials / Notes
Crane annual inspection current and on file	YES / NO	Initials / Notes
Operator certification verified and on file	YES / NO	Initials / Notes
Rigger certification verified and on file	YES / NO	Initials / Notes
All rigging inspected and tagged with current WLL	YES / NO	Initials / Notes
Rigging in good condition — no cuts, kinks, corrosion	YES / NO	Initials / Notes
Shackles moused / secured	YES / NO	Initials / Notes
Outriggers fully extended and pads set	YES / NO	Initials / Notes
Ground bearing capacity verified	YES / NO	Initials / Notes
Crane level confirmed (within spec)	YES / NO	Initials / Notes
Anti-two-block device operational	YES / NO	Initials / Notes
Load moment indicator (LMI) operational	YES / NO	Initials / Notes
Swing radius exclusion zone barricaded	YES / NO	Initials / Notes
Overhead power line clearance confirmed	YES / NO	Initials / Notes
JULIE / 811 clearance obtained	YES / NO	Initials / Notes
Weather conditions within acceptable limits	YES / NO	Initials / Notes
Wind speed verified below lift limit	YES / NO	Initials / Notes
Tag lines in place and personnel trained	YES / NO	Initials / Notes
Signal person in place and briefed	YES / NO	Initials / Notes
All non-essential personnel cleared from area	YES / NO	Initials / Notes
Emergency action plan reviewed with crew	YES / NO	Initials / Notes
First aid / fire extinguisher on site	YES / NO	Initials / Notes
Toolbox talk / pre-lift briefing completed	YES / NO	Initials / Notes
Load securely attached — test lift performed (6 inches)	YES / NO	Initials / Notes
Load COG confirmed stable at test lift height	YES / NO	Initials / Notes
Critical lift engineer stamp obtained (if >75% capacity)	YES / NO	Initials / Notes
Owner / GC approval obtained (if required)	YES / NO	Initials / Notes

SECTION 9 — TANDEM LIFT & CRITICAL LIFT ADDENDUM (Complete if applicable)

Is this a Tandem / Dual Crane Lift? (Y/N)	
Lead Crane Load Share (lbs. / %)	

Tail Crane Load Share (lbs. / %)	
Communication Protocol Between Operators	
Unified Lift Coordinator Name	
Is this a Critical Lift? (>75% rated cap)	
Engineer of Record (Stamped Plan Attached?)	
EOR License / State	
Owner / Authority Approval Date	
Pre-Lift Meeting Date / Time / Attendees	

SECTION 10 — INCIDENT / ABORT / NEAR MISS LOG

Was Lift Aborted? (Y/N)	
Reason for Abort	
Time of Abort	
Corrective Action Taken	
Re-Lift Authorization By	
Any Near Miss or Incident? (Y/N)	
Incident Description	
Incident Report (if filed)	

SECTION 11 — POST-LIFT NOTES & CLOSE-OUT

Actual Lift Start Time	
Actual Lift Completion Time	
Load Set Successfully? (Y/N)	
Rigging Removed and Stored?	
Crane Area Secured / Cleaned?	
Any Damage to Equipment or Site?	
Post-Lift Notes	

SECTION 12 — AUTHORIZATIONS & SIGNATURES

All parties below must be signed before lift commences. Digital signatures accepted if project allows.

Lift Director / Rigger	Crane Operator	Safety Officer	Site Superintendent
Lift Director / Rigger:	Crane Operator:	Safety Officer:	Site Superintendent:
Signature: _____	Signature: _____	Signature: _____	Signature: _____
Print Name: _____	Print Name: _____	Print Name: _____	Print Name: _____
Date/Time: _____	Date/Time: _____	Date/Time: _____	Date/Time: _____
Cert #: _____	Cert #: _____	Cert #: _____	Cert #: _____

DOCUMENT RETENTION: Retain completed lift plan for minimum 3 years or per contract requirements, whichever is longer.

Form Rev: 1.0 | Prepared By: _____ | Company: _____ | Date: _____